



Updated: 5/18/2021  
Burns



# EDDY COUNTY ROAD Project Updates



Fiscal Year	Project	Scope	Length	Budget	PLANNING	DESIGN	PROCUREMENT	CONSTRUCTION	CLOSEOUT	TOTAL Progress	Status
20/21	Thomanson	Chapman to Harkness / Grade shoulders and double chip seal	2.5	\$200,000.00	100.00%	100.00%	100.00%	100.00%	100.00%	100.00%	Complete
20/21	Red/Cambell Rd	US 62/180 to NM 128 / Reclaim and pave w/ double chip seal.	21.5	\$8,000,000.00 (Eddy	100.00%	100.00%	100.00%	90.00%	50.00%	88.00%	Chipseal is scheduled.
20/21	13th St	Hermosa to Blevins / Grade shoulders, scrub seal, and microseal.	3	\$400,000.00	100.00%	100.00%	100.00%	100.00%	75.00%	95.00%	Construction is complete. Ready for final invoice.
20/21	Old Cavern Rd	Old Cavern to Black River Village / Reclaim portion of road, pave, & double chip seal all.	5.5	\$1,300,000.00	100.00%	95.00%	100.00%	40.00%	0.00%	67.00%	Paving complete, TOM scheduled.
20/21	Cherry Lane	Sandy Ln to North Canal / City of Carlsbad installing sewer, County will be paving road.	0.5	\$2,000,000.00	100.00%	100.00%	100.00%	0.00%	0.00%	60.00%	Sewer project in progress. Paving scheduled.
20/21	Black River Village	US 285 to Roadrunner / Reconstruct road and pave.	3	\$3,700,000.00	100.00%	100.00%	100.00%	100.00%	100.00%	100.00%	Complete
20/21	Illinois Camp	Shoup Loop to US 82 / Grade shoulders and double chip seal.	23	\$1,000,000.00	100.00%	100.00%	95.00%	80.00%	0.00%	75.00%	Construction In-Progress
20/21	West Loop	NM 657 to US 62/180 / Construct a West Bypass Route.	9	\$25,000,000.00	95.00%	35.00%	0.00%	0.00%	0.00%	26.00%	BLM surveys in-progress. Design for Hackberry & Commerce In-Progress.
20/21	Lusk Plant	US 82 to 126 / Grade shoulders and double chip seal.		\$200,000.00	80.00%	10.00%	0.00%	0.00%	0.00%	18.00%	Scheduled for spring 2021.
20/21	Higby Hole	US 285 to Black River Village / Replace two bridges, reclaim road, and double chip seal.		\$1,200,000.00	100.00%	100.00%	100.00%	100.00%	50.00%	90.00%	Construction complete, finalizing closeout.
20/21	McDonald	Duarte to Twin Wells / Grade with material and widen to County spec	14.25	\$3,000,000.00	100.00%	100.00%	100.00%	90.00%	50.00%	88.00%	Paving complete, chip in progress.
20/21	Buck Jackson	Twin Wells to Texas Line / Grade with material and double chip seal.	13	\$1,000,000.00	60.00%	10.00%	0.00%	0.00%	0.00%	14.00%	Plan/Design in progress.
20/21	Twin Wells	McDonald to Buck Jackson / Grade with material and double chip seal.	6.5	\$1,000,000.00	100.00%	100.00%	100.00%	70.00%	0.00%	74.00%	Grading complete, chip seal in progress.
20/21	Carter Rd	NM 31 to US 285 / Reclaim road with base, and pave with TOM.	1.5	\$1,160,000.00	100.00%	100.00%	100.00%	100.00%	100.00%	100.00%	Complete
20/21	Longhorn Rd	US 285 to Pipeline. Part of Alt Route, planing to improve.	4.5	\$1,000,000.00	40.00%	0.00%	0.00%	0.00%	0.00%	8.00%	Plan/Design in progress.
20/21	Radio Blvd.	Standpipe to Boyd / Reclaim and pave, improve drainage.	1	\$500,000.00	50.00%	10.00%	0.00%	0.00%	0.00%	12.00%	Partner with City of Carlsbad. Planning to improve cooridor.
20/21	Flat Valley Rd-FEMA	Specific patching and road repairs for caused by 2014 flood.			100.00%	100.00%	90.00%	0.00%	0.00%	58.00%	Procurement is complete, construction to be scheduled.

Updated: 5/18/2021  
Burns



# EDDY COUNTY ROAD Project Updates



Fiscal Year	Project	Scope	Length	Budget	PLANNING	DESIGN	PROCUREMENT	CONSTRUCTION	CLOSEOUT	TOTAL Progress	Status
20/21	Armstrong Rd - FEMA	Specific patching and road repairs for caused by 2014 flood.			100.00%	100.00%	90.00%	0.00%	0.00%	58.00%	Procurement is complete, construction to be scheduled.
20/21	Westwind Rd - FEMA	Repair sub-grade and install treated base course.			100.00%	100.00%	90.00%	0.00%	0.00%	58.00%	Procurement is complete, construction to be scheduled.
20/21	Rocking R Red - FEMA	Repair sub-grade and install treated base course.			100.00%	100.00%	90.00%	0.00%	0.00%	58.00%	Procurement is complete, construction to be scheduled.
20/21	Half Hitch Rd - FEMA	Repair sub-grade and install treated base course.			100.00%	100.00%	90.00%	0.00%	0.00%	58.00%	Procurement is complete, construction to be scheduled.
20/21	Pickett Rd - FEMA	Repair sub-grade and install treated base course, and chip seal.			100.00%	100.00%	90.00%	0.00%	0.00%	58.00%	Procurement is complete, construction to be scheduled.
20/21	North Lake Rd - FEMA	Specific patching and road repairs for caused by 2014 flood.			100.00%	100.00%	90.00%	0.00%	0.00%	58.00%	Procurement is complete, construction to be scheduled.
20/21	Lakewood Rd - FEMA	Specific patching and road repairs for caused by 2014 flood.			100.00%	100.00%	90.00%	0.00%	0.00%	58.00%	Procurement is complete, construction to be scheduled.
20/21	Marathon Rd - FEMA	Specific patching and road repairs for caused by 2014 flood.			100.00%	100.00%	90.00%	0.00%	0.00%	58.00%	Procurement is complete, construction to be scheduled.
20/21	Dark Canyon Rd - FEMA	Specific patching and road repairs for caused by 2014 flood.			100.00%	100.00%	90.00%	0.00%	0.00%	58.00%	Procurement is complete, construction to be scheduled.
20/21	Fanning Rd - FEMA	Specific patching and road repairs for caused by 2014 flood.			100.00%	100.00%	90.00%	0.00%	0.00%	58.00%	Procurement is complete, construction to be scheduled.
20/21	Duarate Rd - FEMA	Specific patching and road repairs for caused by 2014 flood.			100.00%	100.00%	100.00%	100.00%	0.00%	80.00%	Complete
20/21	Means Rd - FEMA	Repair sub-grade and install treated base course.			100.00%	100.00%	90.00%	0.00%	0.00%	58.00%	Procurement is complete, construction to be scheduled.
20/21	Skinner Rd - FEMA	Repair sub-grade and install treated base course.			100.00%	100.00%	100.00%	15.00%	0.00%	63.00%	Contractor mobilized & construction in-progress.
20/21	Dogtown Rd - FEMA	Repair sub-grade and install treated base course.			100.00%	100.00%	100.00%	100.00%	50.00%	90.00%	Construction complete, finalizing close out.
20/21	North Joy Rd - FEMA	Repair sub-grade and install treated base course.			100.00%	100.00%	100.00%	100.00%	50.00%	90.00%	Construction complete, finalizing close out.
	FEMA Projects	All Remaing 2014 Flood Projects		\$15,000,000.00	100.00%	100.00%	92.50%	19.69%	6.25%	63.69%	Projects are advertised for bids.