



EDDY COUNTY ACTIVE PROJECTS

DATE	PROJECT NAME	PLANNING	DESIGN	PROCUREMENT	CONSTRUCTION	CLOSEOUT	STATUS
7/22/2020	Black River Village	100%	100%	100%	100%	100%	completed
7/22/2020	Nymeyer Rd	100%	100%	100%	100%	100%	Completed
7/22/2020	Duarte Rd	100%	100%	100%	100%	100%	Completed
7/30/2020	White city Rd	100%	100%	100%	30%	0%	Contractor on site, progressing on subgrade
7/30/2020	Old Cavern Rd	100%	50%	0%	0%	0%	Pending outside funding
7/30/2020	Red/Campbell Rd	100%	50%	0%	0%	0%	Design in progress, partnering with Lea County
7/30/2020	N. 26TH	100%	100%	100%	80%	0%	Asphalt is down and awaiting 1" (T.O.M.) Thin Overlay Material
7/30/2020	Twin Wells Rd	100%	100%	100%	0%	0%	Plans to Chip Seal single pen over existing chip seal.
7/30/2020	Bounds	100%	100%	100%	0%	0%	reviewing design, plans to subgrade prep and add 3" Asphalt
7/30/2020	Bounds	100%	100%	100%	95%	0%	Project done inhouse with South Eddy County Road Department. Finishing up Chip Sealing this week, will fog seal at later date.
7/30/2020	Hagerman Cutoff	100%	100%	100%	95%	0%	Project done inhouse with North Eddy County Road Department. Finishing up Chip Sealing this week, will fog seal at later date.
7/30/2020	Joel Subdivision	100%	100%	0%	0%	0%	total reconstruct of two road and chip seal of the rest.